



# ST MARYS SPORTS CLUB PAVILION UPGRADE

Plan Group are proud to present our next project update dated 1<sup>st</sup> November 2019.

Our site team and our sub-contractors have worked through the recent heatwave & completed the majority of concrete footings, along with finding some hidden surprises in the ground along the way. Further to this we have also achieved concrete stump installation & final site surveying.

Procurement is now entering the final phase with the project team aligning with the finishing trades required for this project.

Please note, the site will be closed from 2<sup>nd</sup> November till 7<sup>th</sup> November 2019 for the Annual Melbourne Cup shutdown period.

We look forward to continuing to working with you all throughout this project and delivering a successful outcome.



## ONGOING TASKS

- Shop drawings, structural steel, windows, mechanical & electrical
- Continuation of concrete footings
- Demolition of existing concrete footings
- Installation of concrete stumps & new structural timber sub framing
- Offsite procurement, mechanical, electrical & structural steel

## FORTHCOMING TASKS

- Commencement of block work scope
- External drainage, including SW pipes, pits & grease trap works
- Installation of termite protection
- Installation of bearas, joists & flooring
- Structural steel erection
- Service trade rough in's



If you have any questions or require some additional information, please feel free to contact any member of the project team



**James Dean**  
Project Manager  
0417 080 905  
james.dean@plangroup.com.au



**Damian Holman**  
Site Manager  
0458 696 427  
damian.holman@plangroup.com.au



**Ryan Campanile**  
Contract Administrator  
0400 135 080  
ryan.campanile@plangroup.com.au