



# ST MARYS SPORTS CLUB PAVILION UPGRADE

Plan Group are proud to present our next project update dated 15th November 2019.

Our site team and our sub-contractors have been busy again over the past fortnight with the majority of concrete footings poured and plumbing in the ground. This will enable us to continue with structural steel procurement and installation.

With most of the concrete footings installed, our carpenters will be busy the next few weeks working on the sub floor in preparation for structural steel. Our finishes trades are currently gearing up for commencement early next year.

We look forward to continuing to working with you all throughout this project and delivering a successful outcome.



## COMPLETED TASKS

- Shop drawings, structural steel, windows, mechanical & electrical
- Installation of sewer pipework
- Majority of concrete footings
- Survey and set out of structural steel
- Structural engineer inspection / workshop

## FORTHCOMING TASKS

- Commencement of block work scope
- Structural steel erection
- Installation of roofing
- Installation of windows
- Services trades rough in's
- Installation of bearers & joists
- Completion of concrete pads and footings

If you have any questions or require some additional information, please feel free to contact any member of the project team



**James Dean**  
Project Manager  
0417 080 905  
james.dean@plangroup.com.au



**Damian Holman**  
Site Manager  
0458 696 427  
damian.holman@plangroup.com.au



**Ryan Campanile**  
Contract Administrator  
0400 135 080  
ryan.campanile@plangroup.com.au